BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: "PACKAGE No-06 Developments of roads and drains at Machohalli, Kadabagere, Gollarahatti (Kitthanahalli), Singanayakanahalli Grama Panchayathi limits and surrounding areas of Yelahanka assembly Constituency Under Amrutha Nagarothana Grants".

Sl No	Description of Work	Unit	Shedule - B Qty	Executed Qty	% of Work Completed	Sep-22	Oct-22	Nov-22	Dec-22	Jan-23	Feb-23	Mar-23	Apr-23	May-23
1	Earth work in surface excavation by mechanical means for lowering & leveling the ground for all works other than foundation in all kinds of soils & upto depth not exceeding 300mm as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter including dressing of excavated surfaces, disposing off or levelling the excavated earth or sorting & stacking the selected earth for reuse in a radius of 50 m and lift upto 1.5 m including cost of labour, tools, usage of machinery & other appurtenances	Cum	12665.17	5425.94	42.84									
2	Cost of Haulage Excluding Loading and Unloading Taking output 10 t load and lead 10 km = 100 t.km as per the direction of Engineer in charge	t.km	21294.12	6945.20	32.62									
3	Construction of Granular Sub-Base of required grading as per design mixing in a mechanical mix plant at OMC, carriage of mixed Material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the desired density, complete as per clause 401 .as per the direction of Engineer in charge	Cum	6687.04	2712.97	40.57									
4	Providing and laying in position plain cement concrete for levelling course for all works in foundation. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in layers not exceeding 150 mm thickness, well compacted using plate vibrators, including all lead & lifts, cost of all materials of quality, labour, Usage charges of machineries, curing, and all the other appurtenances required to complete the work as pertechnical specifications. (The cost of steel reinforcement & formwork shall be paid separately)	Cum	6691.54	2712.97	40.54									
5	Providing and constructing un-reinforced plain cement concrete pavement, thickness as per design, over a prepared sub base, with 43 grade cement or any other type as per Clause 1501.2.2 M30 (Grade), coarse and fine aggregates conforming to IS:383, maximum size of coarse aggregate not exceeding 25 mm, mixed in a concrete mixer of not less than 0.2 cum capacity andappropriate weigh batcher using approved mix design, laid in approved fixed side formwork (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the	Cum	6691.54	2712.97	40.54									
		= Planed %												
		= Executed %												

AE

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92